

Name of Work: Providing and laying HDPE water line in Mohan Kumar Nagara, Block- 3 in JP Park Ward no 17.

A) Detailed Measurements

Item No	Discription of item	No	Length	Breadth	Depth	Qty	Unit
3	Providing and fixing to wall, ceiling and floor High Density Polyethylene Pipes 10.00 kgf/sq.cm working pressure 25mm outside diameter, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing excluding cost of fittings, complete as per specifications and as directed by the Engineer in charge.						
	3rd main	10	7.50			75.00	✓
	2nd main	14	7.30			102.20	✓
	1st Main	24	7.30			175.20	✓
	1st A Main	54	7.45			402.30	✓
	Mohan kumar nagar Main Road	14	6.80			95.20	✓
	1st B Main	14	6.60			92.40	✓
	2nd b Cross	14	6.60			92.40	✓
	1st D Main	72	7.20			518.40	✓
	1st Cross	50	7.30			365.00	✓
	Cross Road	46	7.30			335.80	✓
Total Qty						2253.90	Rmtr

[Signature]

[Signature]
 ಸಹಾಯಕ ಮುಖ್ಯ ನಿರ್ದೇಶಕರ ಕಛೇರಿ
 ಮಹಾನಗರ ಪಾಲಿಕೆ
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

me of Work: Providing and laying HDPE water line in Mohan Kumar Nagara, Block- 3 in JP Park Ward no 17.

A) Detailed Meseasurements

Item No	Discription of item	No	Length	Breadth	Depth	Qty	Unit
5	Providing and fixing 25mm dia nipple, complete as per specifications and as directed by the Engineer in charge.						
		312				312.00	
	Total Qty					312.00	No's
6	Providing and fixing reducer elbow 25mm to 20mm complete as per specifications and as directed by the Engineer in charge.						
		2	312.00			624.00	
	Total Qty					624.00	No's
7	Providing and fixing 20mm dia nipple, complete as per specifications and as directed by the Engineer in charge.						
		1	312.00			312.00	
	Total Qty					312.00	No's
8	Providing and fixing HDPE 90 x 32mm saddle with brass nuts and bolts including cost of all materials, labour charges, HOM of equipments and testing excluding cost of fittings,						
		2	312.00			624.00	
	Total Qty					624.00	No's
9	Providing and fixing 20mm dia union, complete as per specifications and as directed by the Engineer in charge.						
		1	312.00			312.00	
	Total Qty					312.00	No's
10	Providing and fixing 20mm dia hose coller, complete as per specifications and as directed by the Engineer in charge.						
		2	312.00			624.00	
	Total Qty					624.00	No's
11	Providing and fixing 20mm elbow, complete as per specifications and as directed by the Engineer in charge.						
		2	312.00			624.00	
	Total Qty					624.00	No's
12	Providing and fixing 20mm to 15mm reducer elbow, complete as per specifications and as directed by the Engineer in charge.						
		2	312.00			624.00	
	Total Qty					624.00	No's
13	Providing and fixing 20mm NP bib cock complete as per specifications and as directed by the Engineer in charge.						
		1	312.00			312.00	
	Total Qty					312.00	No's

(Signature)

(Signature)
 ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
 ಯಶವಂತಪುರ ಸುವ ವಿದ್ಯಾ
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Name of Work: Providing and laying HDPE water line in Mohan Kumar Nagara, Block- 3 in JP Park Ward no 17.

A) Detailed Measurements

Item No	Discription of item	No	Length	Breadth	Depth	Qty	Unit
14	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications and as directed by the Engineer in charge.						
	3rd main	1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	20.00	0.45	0.70	6.30	
	2nd main	1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	25.00	0.45	0.70	7.88	
	1st Main	1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	20.00	0.45	0.70	6.30	
	1st A Main	1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	

[Signature]

[Signature]
 ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
 ಯಶವಂತಪುರ ಸುರಾ ನಿಧಿ
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Item No	Discription of item	No	Length	Breadth	Depth	Qty	Unit
		1	30.00	0.45	0.70	9.45	
		1	5.00	0.45	0.70	1.58	
		1	30.00	0.45	0.70	9.45	
	Mohan kumar nagar Main Road	1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	12.00	0.45	0.70	3.78	
	Concrete Road						
	1st B Main	1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	10.00	0.45	0.70	3.15	
	2nd b Cross	1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	15.00	0.45	0.70	4.73	
	1st D Main	1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	

Handwritten signature

Handwritten signature
 10/10/2020 10:10:10 AM
 10/10/2020 10:10:10 AM
 10/10/2020 10:10:10 AM

No	Discription of item	No	Length	Breadth	Depth	Qty	Unit
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	21.00	0.45	0.70	6.62	
	1st Cross	1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	24.00	0.45	0.70	7.56	
	Cross Road	1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	30.00	0.45	0.70	9.45	
		1	20.00	0.45	0.70	6.30	
	Cross Cutting		Avg				
	3rd main	5	7.50	0.45	0.70	11.81	
	2nd main	7	7.30	0.45	0.70	16.10	
	1st Main	12	7.30	0.45	0.70	27.59	
	1st A Main	27	7.45	0.45	0.70	63.36	
	Mohan kumar nagar Main Road	7	6.80	0.45	0.70	14.99	
	1st B Main	7	6.60	0.45	0.70	14.55	
	2nd b Cross	7	6.60	0.45	0.70	14.55	
	1st D Main	36	7.20	0.45	0.70	81.65	
	1st Cross	25	7.30	0.45	0.70	57.49	
	Cross Road	23	7.30	0.45	0.70	52.89	
	Present Qty					891.12	Cum

[Signature]

[Signature]
 ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧೀಕ್ಷಕರು
 ಯಶವಂತಪುರ ಕುಟುಂಬ ನಿರ್ಮಾಣ
 ಬೃಹತ್ ಯೋಜನೆ, ಬೆಂಗಳೂರು ನಗರ